

Construction Summary City of Cottondale



Project Title: Cottondale Sprayfield Generator
Contract Name: City of Cottondale Sprayfield Pump Station

Project FPID # HMGP-4399-095-R & CDBG-DR--M0158 DHM Project ID # COT22SF

Work performed the week of: April 18, 2024 Through January 9, 2025


City of Marianna Contact: <u>James Elmore, Mayor</u>	Engineer of Record: <u>David H. Melvin, DHM Engineering</u>
	Civil Designer: <u>John Udochi, DHM Engineering</u>
Contractor Project Mgr: <u>Kenny Strange - Kenny Strange Electric</u>	CEI Project Mgr: <u>Brett Davis, DHM Engineering</u>
Contractor Owner: <u>Adam Reveal - Kenny Strange Electric</u>	Project Inspector: <u>Rick Harrell, DHM Engineering</u>

Distribute To:

James Elmore, Mayor Sherri McBride, City Clerk Kenny Strange, Kenny Strange Electric Adam Reveal, Kenny Strange Electric	David Melvin, DHM Engineering Jake Mathis, DHM Engineering John Udochi, DHM Engineering Paula Weeks, DHM Engineering Brent Melvin, DHM Engineering Rick Harrell, DHM Engineering
-----------------------------------------------------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Notice To Proceed Date: <u>April 18, 2024</u> Substantial Completion Date: <u>October 15, 2024</u> Final Completion Date: <u>November 14, 2024</u> Original Contract Amount: <u>\$186,550.00</u> SA / WCO's Approved No. <u>0</u> <u>\$0.00</u> Additional with WCO Total <u>\$186,550.00</u> Pay Estimate Approved No. <u>2</u> <u>\$31,950.40</u> <u>17%</u> Estimated Constr. Complete: <u>50%</u> Contract Time Used: <u>127%</u>	Total Contract Days: <u>210</u> * See project changes Contract Day: <u>267</u> below Substantial Days Remaining: <u>-86</u> Final Days Remaining: <u>-56</u> Total Weather Days: <u>0</u> Total Holidays: <u>6</u> Total Contract with Additional Days: <u>216</u>
---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Project is on Schedule? X Yes No



Description of Work:

Accomplishments:

Prime: Kenny Strange Electric-
 Poured concrete pad for generator.
 Generator delivered onsite 12/20/2024
 Erected electrical riser

Subcontractor:

Current Activities:

Prime: Kenny Strange Electric-
 Installing conduit runs/electrical.
 Generator startup scheduled for January 21, 2025.

Subcontractor:

Holiday & Weather Days

Holiday's = Memorial Day, 4th of July, Labor Day, Thanksgiving, Christmas, New Years
 Weather days =

Pending Issues:

None*

Potential Problems:

None*

Project Changes:

Due to long lead time on generator, additional contract days will be added at the end of project via change order.

Near Future:

Brett Davis
 Construction Project Manager



Cottondale Sprayfield Generator

